

# Active Projects Permit Status

Alaskan Way Viaduct and Seawall Replacement Program Permit Team

Tuesday, September 29, 2009

<i>Permit Type ( Permit Name)</i>	<i>Status</i>	<i>(Anticipated) or Actual Submittal/ Issuance Dates</i>	<i>Expiration Date</i>	<i>Notes</i>
<i>AWV General Project</i>				<i>SEPA/NEPA Complete</i> <input checked="" type="checkbox"/>
Shoreline Substantial Development Exemption	Permit Issued	4/24/2008 / 8/28/2008		Permit #6192660; Geotech
<i>Intelligent Transportation System - ITS North</i>				<i>SEPA/NEPA Complete</i> <input checked="" type="checkbox"/>
City of Shoreline Noise Variance	Permit Issued	7/30/2009 / 8/8/2009		City of Shoreline - Installation of Sensys pucks in roadbed at SR 99 & N. 145th St.
Seattle Noise Variance	Permit Issued	5/20/2009 / 6/14/2009	12/31/2010	Existing BST variance # 208443 transferred to Ward St..
Seattle Temporary Noise Variance	Permit Issued	7/23/2009 / 8/11/2009		Two additional variances for work from N. 68th St. to N. 145th St. along SR 99
Shoreline Substantial Development Exemption	Permit Issued	2/23/2009 / 3/4/2009		Exemption issued on March 4, 2009
Street Use Permit (Utility Permit)	Permit Issued	4/30/2009 / 9/10/2009		Permit #: 87586
<i>Intelligent Transportation System - ITS South</i>				<i>SEPA/NEPA Complete</i> <input checked="" type="checkbox"/>
Noise Variance - City of Seattle	Permit Issued	6/10/2009 / 6/17/2009	9/30/2010	An additional Temp. Noise Variance was issued on 8/13/09 for a total of four.
Noise Variance - City of Tukwila	Permit Issued	6/16/2009 / 7/28/2009		
Noise Variance - King County	Permit Issued	5/26/2009 / 6/26/2009		
NPDES Construction Stormwater General Permit	Permit Issued	5/28/2009 / 7/16/2009	10/1/2010	
Shoreline Substantial Development Exemption - City of Tukwila	Permit Issued	5/4/2009 / 6/8/2009		
Street Use Permit (Utility Permit)	Permit Issued	5/27/2008 / 6/5/2008	9/30/2010	SUP # 92465 for traffic detours
Street Use Permit - City of Tukwila (Simple Permit)	Permit Issued	5/26/2009 / 7/2/2009	7/2/2010	
<i>Pier 48 - Warehouse Demolition</i>				<i>SEPA/NEPA Complete</i> <input checked="" type="checkbox"/>
Demolition Permit	Application Preparation	9/22/2009 / ( 10/30/2009 )		
Shoreline Substantial Development Exemption	Application Preparation	9/22/2009 / ( 10/23/2009 )		
<i>S. Massachusetts St. to Railroad Way S. Electrical Lines Relocation Project Stage 1 - Permits Required By 5/16/2008</i>				<i>SEPA/NEPA Complete</i> <input checked="" type="checkbox"/>
Noise Variance	Permit Issued	3/11/2008 / 3/19/2008	3/31/2010	9 different 14-day variances.
NPDES Construction Stormwater General Permit	Permit Issued	2/14/2008 / 3/24/2008	12/16/2010	
Street Use Permit (Utility Permit)	Permit Issued	9/4/2007 / 5/16/2008	7/3/2010	

\* The date 9/9/9999 is used to indicate that the date does not exist or is not applicable

<i>Permit Type ( Permit Name)</i>	<i>Status</i>	<i>(Anticipated) or Actual Submittal/ Issuance Dates</i>	<i>Expiration Date</i>	<i>Notes</i>
<i>S. Massachusetts St. to Railroad Way S. Electrical Lines Relocation Project Stage 1 - Permits Required By 5/16/2008</i>				<i>SEPA/NEPA Complete</i> <input checked="" type="checkbox"/>
Underground Injection Control, Registration (Subsidence)	Contractor Submittal	( 9/9/9999 ) /		Contractor will obtain permit. Ecology has confirmed no need for treatment of reinjected water.
Wastewater Discharge Permit, King County	Contractor to Finalize	2/8/2008 /	5/15/2008	Final Draft permit issued and conditions incorporated, final permit contingent on approval of contractor's dewatering plan.
<i>SR 519 Intermodal Access Project Phase 2</i>				<i>SEPA/NEPA Complete</i> <input checked="" type="checkbox"/>
Noise Variance	Awaiting Design	/		contractor to apply
NPDES Construction Stormwater General Permit	Permit Issued	3/11/2008 /	4/21/2008 12/16/2010	
Street Use Permit (Utility Permit)	Agency review	/		Contractor to apply.
Wastewater Discharge Authorization, King County	Awaiting Design	/		contractor to apply
<i>SR 519 Intermodal Access Project Phase 2 - 1st &amp; Atlantic</i>				<i>SEPA/NEPA Complete</i> <input checked="" type="checkbox"/>
Street Use Permit (Simple Permit)		10/8/2008 /	10/9/2008	
<i>SR 99/WOSCA Building Demolition</i>				<i>SEPA/NEPA Complete</i> <input checked="" type="checkbox"/>
NPDES Construction Stormwater General Permit	Agency review	3/12/2009 /	3/24/2009	Waiting Completion of Public Comment Period
Street Use Permit (Utility Permit)	Permit Issued	/		Modification to Electrical Line Relocation Project Street Use Permit
<i>Viaduct Removal from Holgate to King Street - Stage I</i>				<i>SEPA/NEPA Complete</i> <input checked="" type="checkbox"/>
Noise Variance	Permit Issued	9/22/2008 /	10/27/2008 1/29/2010	9, 14-day Temporary Noise Variances
NPDES Construction Stormwater General Permit	Permit Issued	10/2/2008 /	11/10/2008 10/2/2009	
Shoreline Substantial Development Exemption	Permit Issued	4/24/2008 /	9/19/2009	Exemption will applies for both Contracts 1 and 2.
Street Use Permit (Utility Permit)	Permit Issued	4/2/2008 /	1/20/2009	
Wastewater Discharge Permit, King County	Permit Issued	9/29/2009 /	12/11/2008	Final Draft permit issued and conditions incorporated, final permit contingent on approval of contractor's dewatering plan.
<i>Viaduct Removal from Holgate to King Street - Stage II</i>				<i>SEPA/NEPA Complete</i> <input checked="" type="checkbox"/>
Noise Variance	Permit Issued	8/25/2008 /	12/12/2008 4/1/2013	26, 14-day variances
NPDES Construction Stormwater General Permit	Permit Issued	7/16/2008 /	8/23/2008 12/16/2010	
Shoreline Substantial Development Exemption	Permit Issued	8/21/2008 /	9/19/2008	
Street Use Permit (Utility Permit)	Permit Issued	4/27/2009 /	8/28/2008	Permit # 67102 Ad date of 10/26/09

\* The date 9/9/9999 is used to indicate that the date does not exist or is not applicable

<i>Permit Type ( Permit Name)</i>	<i>Status</i>	<i>(Anticipated) or Actual Submittal/ Issuance Dates</i>	<i>Expiration Date</i>	<i>Notes</i>
<i>Viaduct Removal from Holgate to King Street - Stage II</i>				<i>SEPA/NEPA Complete</i> <input checked="" type="checkbox"/>
Wastewater Discharge Permit, King County	Permit Issued	5/20/2009 /	7/16/2009	Final Draft permit issued and conditions incorporated, final permit contingent on approval of contractor's dewatering plan.

\* The date 9/9/9999 is used to indicate that the date does not exist or is not applicable