

DRAFT-PREDECISIONAL: CENTRAL WATERFRONT

ID	Task Name	Duration	Start	Finish	Predecessors	09	10	11	12	13	14	15	16	17	18
1	Pier 48 Demo	189 days	Tue 6/30/09	Fri 3/19/10											
2	Emergency Demo Letter Submitted to City	0 days	Tue 8/4/09	Tue 8/4/09			8/4								
3	Demolition permit	0 days	Tue 12/1/09	Tue 12/1/09			12/1								
4	Submitted Application	0 days	Tue 12/1/09	Tue 12/1/09			12/1								
5	Shoreline exemption letter	0 days	Tue 12/1/09	Tue 12/1/09			12/1								
6	Submitted Application	0 days	Tue 12/1/09	Tue 12/1/09			12/1								
7	PSCAA notification - Phet	0 days	Tue 6/30/09	Tue 6/30/09			6/30								
8	Notification submitted	0 days	Tue 6/30/09	Tue 6/30/09			6/30								
9	Permits Obtained	15 days	Mon 3/1/10	Fri 3/19/10											
10	Shoreline Exemption Granted	0 days	Mon 3/1/10	Mon 3/1/10	6FS+90 edays			3/1							
11	Demolition Permit Granted	0 days	Mon 3/8/10	Mon 3/8/10	10FS+7 edays			3/8							
12	DNR Right of Entry	0 days	Fri 3/19/10	Fri 3/19/10	10FS+10 days,11FS+10 days			3/19							
13															
14	Automated Gate Closure Project	524 days?	Fri 10/10/08	Fri 10/15/10											
15	Design/Advertise	206 days	Thu 12/31/09	Fri 10/15/10											
16	60% PS&E	15 days	Thu 12/31/09	Wed 1/20/10											
17	Package submitted to City	0 days	Thu 12/31/09	Thu 12/31/09			12/31								
18	City comments due	0 days	Wed 1/20/10	Wed 1/20/10	17SS+15 days		1/20								
19	100% PS&E	15 days	Thu 3/4/10	Wed 3/24/10											
20	Package submitted to City	0 days	Thu 3/4/10	Thu 3/4/10			3/4								
21	City comments due	0 days	Wed 3/24/10	Wed 3/24/10	20SS+15 days		3/24								
22	Advertise	0 days	Mon 5/17/10	Mon 5/17/10				5/17							
23	Bid Opening	0 days	Tue 6/8/10	Tue 6/8/10				6/8							
24	NTP	0 days	Wed 7/21/10	Wed 7/21/10				7/21							
25	Operationally Complete	0 days	Fri 10/15/10	Fri 10/15/10				10/15							
26	Environmental Documentation	426 days?	Fri 10/10/08	Tue 6/1/10											
27	Section 106 Concurrence	1 day?	Fri 10/10/08	Fri 10/10/08											
28	ESA No Effect Letter	1 day?	Fri 10/10/08	Fri 10/10/08											
29	NEPA DCE	1 day?	Fri 10/10/08	Fri 10/10/08											
30	SEPA DNS/Exemption	1 day?	Fri 10/10/08	Fri 10/10/08											
31	Permitting	126 days	Mon 12/7/09	Tue 6/1/10											
32	Street Use Permit	126 days	Mon 12/7/09	Tue 6/1/10											
33	Pre-application Meeting	0 days	Mon 12/7/09	Mon 12/7/09			12/7								
34	Application Submittal	13 days	Mon 12/7/09	Wed 12/23/09											
35	Prepare application	3 days	Mon 12/7/09	Wed 12/9/09	33										
36	Discipline Review	1 day	Thu 12/10/09	Thu 12/10/09	35										
37	Revise application	1 day	Fri 12/11/09	Fri 12/11/09	36										
38	IDCR Review	3 days	Mon 12/14/09	Wed 12/16/09	37										
39	Revise application	1 day	Thu 12/17/09	Thu 12/17/09	38										
40	Heather Page review	1 day	Fri 12/18/09	Fri 12/18/09	39										
41	Allison Hanson review/sign	3 days	Mon 12/21/09	Wed 12/23/09	40										
42	Submit application	0 days	Wed 12/23/09	Wed 12/23/09	41FF		12/23								
43	Permit Issued	0 days	Wed 4/7/10	Wed 4/7/10	20SS+5 wks			4/7							
44	Letter of Plan Approval	0 days	Tue 6/1/10	Tue 6/1/10	23FS-1 wk			6/1							
45	CZMA Consistency Determination	40 days	Thu 1/21/10	Wed 3/17/10											
46	Application Submittal	18 days	Thu 1/21/10	Mon 2/15/10											

Project:H2K & ITS
Date:

Task Split Progress Milestone ◆ Summary Project Summary External Tasks External Milestone ◆ Deadline ↓

DRAFT-PREDECISIONAL: CENTRAL WATERFRONT

ID	Task Name	Duration	Start	Finish	Predecessors	Timeline															
						09	10	11	12	13	14	15	16	17	18						
47	Prepare application	5 days	Thu 1/21/10	Wed 1/27/10	19SS-6 wks																
48	Discipline Review	2 days	Thu 1/28/10	Fri 1/29/10	47																
49	Revise application	1 day	Mon 2/1/10	Mon 2/1/10	48																
50	IDCR Review	5 days	Tue 2/2/10	Mon 2/8/10	49																
51	Revise application	1 day	Tue 2/9/10	Tue 2/9/10	50																
52	Heather Page review	1 day	Wed 2/10/10	Wed 2/10/10	51																
53	Allison Hanson review/sign	3 days	Thu 2/11/10	Mon 2/15/10	52																
54	Submit application	0 days	Mon 2/15/10	Mon 2/15/10	53FF,30																
55	Determination Issued	0 days	Wed 3/17/10	Wed 3/17/10	54FS+30 edays																
56	Temporary Noise Variances	50 days	Thu 12/17/09	Wed 2/24/10																	
57	Pre-application Meeting	0 days	Thu 12/17/09	Thu 12/17/09	17SS-2 wks																
58	Application Submittal	18 days	Thu 12/31/09	Mon 1/25/10																	
59	Prepare application	5 days	Thu 12/31/09	Wed 1/6/10	17SS																
60	Discipline Review	2 days	Thu 1/7/10	Fri 1/8/10	59																
61	Revise application	1 day	Mon 1/11/10	Mon 1/11/10	60																
62	IDCR Review	5 days	Tue 1/12/10	Mon 1/18/10	61																
63	Revise application	1 day	Tue 1/19/10	Tue 1/19/10	62																
64	Heather Page review	1 day	Wed 1/20/10	Wed 1/20/10	63																
65	Allison Hanson review/sign	3 days	Thu 1/21/10	Mon 1/25/10	64																
66	Submit application	0 days	Mon 1/25/10	Mon 1/25/10	65FF																
67	Variance(s) Issued	0 days	Wed 2/24/10	Wed 2/24/10	66FS+30 edays																
68																					
69	Holgate to King Stage 3 (TBD)	545 days	Mon 3/1/10	Mon 4/2/12																	
70	Re-evaluate NEPA EA (ballpark)	0 days	Mon 3/1/10	Mon 3/1/10																	
71	Advertise (ballpark)	0 days	Wed 11/30/11	Wed 11/30/11																	
72	Construction Start (ballpark)	0 days	Mon 4/2/12	Mon 4/2/12																	
73																					
74	Tunnel (Design-Build) Contract	1884 days?	Fri 10/10/08	Thu 12/31/15																	
75	Procurement Process	282 days?	Wed 12/2/09	Thu 12/30/10																	
76	RFP Development	60 days?	Wed 12/2/09	Tue 2/23/10																	
77	Revision 2	9 days?	Wed 12/2/09	Mon 12/14/09																	
78	RFP Section 2.8	9 days?	Wed 12/2/09	Mon 12/14/09																	
79	Section 2.8 and Commitments	9 days	Wed 12/2/09	Mon 12/14/09																	
80	Adam Gale finalize draft	0 days	Wed 12/2/09	Wed 12/2/09																	
81	HP/JP review	2 days	Wed 12/2/09	Thu 12/3/09	80																
82	Adam Gale Revise	1 day	Fri 12/4/09	Fri 12/4/09	81																
83	Adam Gale submit to Allison	0 days	Mon 12/7/09	Mon 12/7/09	82FS+1 day																
84	Primary Authors Submittal	0 days	Mon 12/14/09	Mon 12/14/09	83FS+5 days																
85	Permit Handbook	4 days?	Wed 12/2/09	Mon 12/7/09																	
86	Final Revisions Made	1 day	Wed 12/2/09	Wed 12/2/09	80SS																
87	HP/JP Review	1 day?	Thu 12/3/09	Thu 12/3/09	86																
88	Adam Gale Revise	1 day?	Fri 12/4/09	Fri 12/4/09	87																
89	Adam Gale submit to Allison	1 day?	Mon 12/7/09	Mon 12/7/09	88																
90	Ready for inclusion in draft RFP	0 days	Mon 12/7/09	Mon 12/7/09	89																
91	Final RFP Section 2.8 Revision	12 days	Mon 2/8/10	Tue 2/23/10																	
92	Adam Gale finalize draft	0 days	Mon 2/8/10	Mon 2/8/10																	

Project:H2K & ITS Date: Task Split Progress Milestone Summary Project Summary External Tasks External Milestone Deadline

DRAFT-PREDECISIONAL: CENTRAL WATERFRONT

ID	Task Name	Duration	Start	Finish	Predecessors	09	10	11	12	13	14	15	16	17	18						
						S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
93	HP/JP review	4 days	Mon 2/8/10	Thu 2/11/10	92																
94	Adam Gale Revise	2 days	Fri 2/12/10	Mon 2/15/10	93																
95	Adam Gale submit to Allison	0 days	Tue 2/16/10	Tue 2/16/10	94FS+1 day																
96	Primary Authors Submittal	0 days	Tue 2/23/10	Tue 2/23/10	95FS+5 days																
97	Publish Draft RFP	0 days	Thu 3/25/10	Thu 3/25/10																	
98	<i>Publish Final RFP</i>	<i>0 days</i>	<i>Tue 3/9/10</i>	<i>Tue 3/9/10</i>																	
99	<i>Award</i>	<i>77 days</i>	<i>Wed 9/15/10</i>	<i>Thu 12/30/10</i>																	
100	<i>Receive Proposals</i>	<i>0 days</i>	<i>Wed 9/15/10</i>	<i>Wed 9/15/10</i>																	
101	<i>Evaluate Proposals</i>	<i>62 edays</i>	<i>Thu 9/16/10</i>	<i>Wed 11/17/10</i>	<i>100FS+2 days</i>																
102	<i>Award Contract</i>	<i>31 days</i>	<i>Thu 11/18/10</i>	<i>Thu 12/30/10</i>	<i>101</i>																
103	<i>NTP</i>	<i>0 days</i>	<i>Thu 12/30/10</i>	<i>Thu 12/30/10</i>	<i>102</i>																
104	Environmental Process	780 days?	Fri 10/10/08	Fri 10/7/11																	
105	<i>SDEIS2</i>	<i>0 days</i>	<i>Wed 3/31/10</i>	<i>Wed 3/31/10</i>																	
106	<i>FEIS/SEPA Complete</i>	<i>0 days</i>	<i>Mon 1/31/11</i>	<i>Mon 1/31/11</i>																	
107	<i>ROD</i>	<i>0 days</i>	<i>Tue 3/15/11</i>	<i>Tue 3/15/11</i>																	
108	<i>ESA (TBD)</i>	<i>1 day?</i>	<i>Fri 10/10/08</i>	<i>Fri 10/10/08</i>																	
109	<i>Section 106 (TBD)</i>	<i>1 day?</i>	<i>Fri 10/10/08</i>	<i>Fri 10/10/08</i>																	
110	Permitting	780 days?	Fri 10/10/08	Fri 10/7/11																	
111	<i>NPDES Construction General Permits (WSDOT or DB?)</i>	<i>93 days</i>	<i>Tue 11/9/10</i>	<i>Thu 3/17/11</i>																	
112	<i>Preparation</i>	<i>3 mons</i>	<i>Tue 11/9/10</i>	<i>Mon 1/31/11</i>																	
113	<i>Approval</i>	<i>45 edays</i>	<i>Mon 1/31/11</i>	<i>Thu 3/17/11</i>	<i>106,112</i>																
114	<i>NPDES individual Permit (WSDOT or DB?)</i>	<i>180 days</i>	<i>Tue 11/9/10</i>	<i>Mon 7/18/11</i>																	
115	<i>Preparation</i>	<i>3 mons</i>	<i>Tue 11/9/10</i>	<i>Mon 1/31/11</i>																	
116	<i>Approval</i>	<i>6 mons</i>	<i>Tue 2/1/11</i>	<i>Mon 7/18/11</i>	<i>115</i>																
117	CZMA (For program)	40 days	Mon 1/3/11	Fri 2/25/11																	
118	<i>Preparation</i>	<i>1 mon</i>	<i>Mon 1/3/11</i>	<i>Fri 1/28/11</i>																	
119	<i>Approval</i>	<i>1 mon</i>	<i>Mon 1/31/11</i>	<i>Fri 2/25/11</i>	<i>106</i>																
120	Shoreline Permit	420 days	Mon 3/1/10	Fri 10/7/11																	
121	<i>Preparation</i>	<i>12 mons</i>	<i>Mon 3/1/10</i>	<i>Fri 1/28/11</i>																	
122	<i>Approval</i>	<i>9 mons</i>	<i>Mon 1/31/11</i>	<i>Fri 10/7/11</i>	<i>106</i>																
123	Major Projects Noise Variance	531 days?	Fri 10/10/08	Mon 10/25/10																	
124	<i>Public Involvement Notices (Amy Turner) (TBD)</i>	<i>1 day?</i>	<i>Fri 10/10/08</i>	<i>Fri 10/10/08</i>																	
125	<i>SDEIS (Noise Discussion)</i>	<i>1 day?</i>	<i>Fri 10/10/08</i>	<i>Fri 10/10/08</i>																	
126	<i>After SDEIS/Before Public Meeting</i>	<i>1 day?</i>	<i>Fri 10/10/08</i>	<i>Fri 10/10/08</i>																	
127	<i>In Coordination with DPD Public Notices</i>	<i>1 day?</i>	<i>Fri 10/10/08</i>	<i>Fri 10/10/08</i>																	
128	Preparation of Application	78 days	Fri 10/30/09	Tue 2/16/10																	
129	Application	54 days	Thu 12/3/09	Tue 2/16/10																	
130	<i>Pre-application Meeting</i>	<i>0 days</i>	<i>Thu 12/3/09</i>	<i>Thu 12/3/09</i>																	
131	<i>Prepare Draft</i>	<i>46 edays</i>	<i>Thu 12/3/09</i>	<i>Mon 1/18/10</i>	<i>130,147FF</i>																
132	<i>Discipline review</i>	<i>3 days</i>	<i>Mon 1/18/10</i>	<i>Wed 1/20/10</i>	<i>131</i>																
133	<i>Revise</i>	<i>3 days</i>	<i>Thu 1/21/10</i>	<i>Mon 1/25/10</i>	<i>132</i>																
134	<i>Interdisciplinary review (Tim Sexton, Jim Laughlin, Gwen, Mike R, Dav</i>	<i>5 days</i>	<i>Tue 1/26/10</i>	<i>Mon 2/1/10</i>	<i>133</i>																
135	<i>Revise</i>	<i>2 days</i>	<i>Tue 2/2/10</i>	<i>Wed 2/3/10</i>	<i>134</i>																
136	<i>Tech Edit</i>	<i>3 days</i>	<i>Thu 2/4/10</i>	<i>Mon 2/8/10</i>	<i>135</i>																
137	<i>Heather Page final review</i>	<i>1 day</i>	<i>Tue 2/9/10</i>	<i>Tue 2/9/10</i>	<i>136</i>																
138	<i>Allison Hanson review</i>	<i>3 days</i>	<i>Wed 2/10/10</i>	<i>Fri 2/12/10</i>	<i>137</i>																

Project:H2K & ITS Date: Task Split Progress Milestone Summary Project Summary External Tasks External Milestone Deadline

