



Alaskan Way Viaduct & Seawall Replacement Program

Case 2:09-cv-01305-JCC Document 33-14 Filed 05/08/2010 Page 1 of 3
 The Alaskan Way Viaduct and Seawall Replacement Program includes multiple projects that have independent utility. These graphics are designed to show different stages of construction to replace the south end of the viaduct. Separate construction contracts and projects have been combined for clarity of presentation.



Proposed South End Viaduct Replacement Construction Staging Concept: June 2011 - December 2011



- 1 Continue work on SR 99 southbound lanes.
- 2 SR 99 detour route southbound off-ramp to eastbound S. Atlantic Street open to traffic.
 - Weekend closure of SR 99 southbound off-ramp.
- 3 SR 99 detour route southbound mainline construction begins.
- 4 Detour route for northbound traffic on Alaskan Way S. permanently closed (under SR 99).
- 5 Alaskan Way S. closed between S. Atlantic Street and S. Jackson Street.
- 6 Alaskan Way S. detour route using Railroad Way S. (under SR 99).
- 7 Begin construction of proposed bored tunnel.

Legend Construction area Staging area Open to SR 99 traffic Full vehicle traffic closure Intermittent/partial traffic closure Bike/ped path ***DRAFT SUBJECT TO CHANGE***

2010				2011				2012				2013				2014				2015			
Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall




Alaskan Way Viaduct & Seawall Replacement Program

Case 2:09-cv-01305-JCC Document 33-14 Filed 05/08/2010 Page 2 of 3
 The Alaskan Way Viaduct and Seawall Replacement Program includes multiple projects that have independent utility. These graphics are designed to show different stages of construction to replace the south end of the viaduct. Separate construction contracts and projects have been combined for clarity of presentation.



Proposed South End Viaduct Replacement Construction Staging Concept: December 2011 - May 2012



- 1 SR 99 detour route southbound mainline open to traffic.
 - Weekend closure of SR 99 southbound mainline.
- 2 SR 99 detour route northbound mainline construction begins.
- 3 Continue building proposed bored tunnel.

Legend Construction area Staging area Open to SR 99 traffic Full vehicle traffic closure Intermittent/partial traffic closure Bike/ped path ***DRAFT SUBJECT TO CHANGE***

2010				2011				2012				2013				2014				2015			
Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall



Alaskan Way Viaduct & Seawall Replacement Program

Case 2:09-cv-01305-JCC Document 33-14 Filed 05/08/2010 Page 3 of 3
 The Alaskan Way Viaduct and Seawall Replacement Program includes multiple projects that have independent utility. These graphics are designed to show different stages of construction to replace the south end of the viaduct. Separate construction contracts and projects have been combined for clarity of presentation.



Proposed South End Viaduct Replacement Construction Staging Concept: May 2012 - August 2013



- 1** SR 99 detour route northbound mainline open to traffic.
 - Ten-day closure of SR 99 northbound mainline in May 2012.
 - Four-day closure of SR 99 southbound mainline in May 2012.
- 2** Demolish SR 99 from S. King Street to S. Holgate Street.
- 3** Build SR 99 northbound lanes.
- 4** Build grade-separated railroad crossing at S. Atlantic Street.

Legend Construction area Staging area Open to SR 99 traffic Full vehicle traffic closure Intermittent/partial traffic closure Bike/ped path ***DRAFT SUBJECT TO CHANGE***

2010				2011				2012				2013				2014				2015			
Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall