

ID	Task Name	Duration	Start	Finish	Predecessors	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
1	Major Projects Noise Variance	229 days?	Tue 12/1/09	Fri 10/15/10														
2	Pre-Application Meeting	1 day?	Tue 12/1/09	Tue 12/1/09														
3	Submit Application Package to DPD	0 days	Tue 2/9/10	Tue 2/9/10	2													
4	DPD confirms complete application	6 mons	Tue 2/9/10	Mon 7/26/10	3													
5	Publication of notice of application/Public Meeting Notice in DPD's Land Use	0 days	Mon 7/26/10	Mon 7/26/10	4													
6	Mailed notice by DPD to properties at least 300' from noise source(s)	0 days	Mon 7/26/10	Mon 7/26/10	4													
7	Public notice of the application in community newspaper	0 days	Mon 7/26/10	Mon 7/26/10	4													
8	14-day public comment period	14 edays	Tue 7/27/10	Tue 8/10/10	5SS+1 day													
9	Public Meeting	0 days	Mon 8/16/10	Mon 8/16/10	4,5SS+21 edays													
10	Administrator Issues Decision	60 edays	Mon 8/16/10	Fri 10/15/10	9SS													
11	Variance Granted	0 days	Fri 10/15/10	Fri 10/15/10	10													

