

Deliverable	Assumptions	Due Date
PE.PD. 28.10.30 Record of Survey to cover from the centerline of 1st Avenue to centerline of 2nd Avenue from Columbia to Pine	Start Field work and research first week in May	20-Nov-09
PE.PD.28.10.30 Record of Survey to cover 200 feet each side of proposed centerline from Pine to Denny	Start Field work and research in June	1-Jan-10
PE.PD. 28.10.30Record of Survey to cover from the centerline of 1st Avenue to centerline of Occidental Avenue from Dearborn to Columbia.	Start field work and research in July Decision on Horizontal and Vertical alignment by the 8th of May	4-Dec-09
PD.PE.28.10.05 PRELIMINARY RIGHT OF WAY	Vertical alignment by the 8th of May	24-Sep-09
PE.PD.28.10.10 Draft Right of Way/Limited Access plan set from Columbia to Pine	Assume 84 foot Right of way width and Depth	3-Feb-10
PE.PD.28.10.10 Draft Right of Way/Limited Access plan set from Pine to Denny	Assume 84 foot Right of way width and Depth	14-Apr-10
PE.PD.28.10.10 Draft Right of Way/Limited Access plan set from Dearborn to Columbia	Assume 84 foot Right of way width and Depth	17-Mar-10
PE.PD.28.10.10 Modifications to Existing Right of Way Plan set North of Denny	Assumes footprint by September 2009	12-Feb-10
PE.PD.28.10.10 Modifications to Existing Right of Way Plan Set South of Dearborn	Assumes footprint by September 2009	2-Mar-10
Legal descriptions for access rights and right of way to be acquired	Same as ROD	21-Feb-11
Field staking or marking the limits of the access rights and right of way to be acquired.	Same as ROD	21-Feb-11